

SOLAR CITY PROGRESS

S.N.	Nagar Nigam	Name of System	Work Order Details				Supply	Installation	Remark
			Name of Firm	Unit Rate @Rs.	Work Order No./ Date	No. of System			
1	Varanasi	Solar Street Light	KLK	21109	2344 27-07-2023	1512	1512	1512	Installed
		Solar Boat 30-seater	Sunny Boats	10186522.5	3065 02-09-2023	1	-	-	work order Issued
		Smart Solar Street Light	CSA	263000	4650 30-11-2023	100	100	100	Installed
			Aditya Infratech		4651 30-11-2023	100	100	100	Installed
2	Jhansi	Solar Street Light	KLK	21109	2344 27-07-2023	150	150	150	Installed
		Smart Solar Street Light	CSA	282361.7	2567 05-08-2023	20	20	20	Installed
3	Agra	Solar Street Light	KLK	21109	2344 27-07-2023	200	200	200	Installed
		Solar Tree (01 Kw)	Servotech	300432.5	4401 16-11-2023	20	20	20	Installed
		Solar High Mast	Sunrise	119126	3884 17-10-2023	100	100	100	Installed
4	Aligarh	Smart Solar Street Light	Goutham	282361.7	2042 10-07-2023	39	39	39	Installed
		Solar Heritage high Mast	Jai Ambe	264016	2849 19.08.2023	35	35	35	Installed
5	Prayagraj	Solar Street Light	Lord's	21109	2345 27-07-2023	400	400	400	Installed
6	Meerut	Solar Street Light	Lord's	21109	2345 27-07-2023	460	460	460	Installed
				19981	5559 30-01-2024	50	50	50	Installed
		Solar High Mast	Sunrise	119126	5558 30-01-2024	5	5	5	Installed
			Jai Ambe	119126	3885 17-10-2023	18	18	18	Installed

S.N.	Nagar Nigam	Name of System	Work Order Details				Supply	Installation	Remark
			Name of Firm	Unit Rate @Rs.	Work Order No./ Date	No. of System			
7	Lucknow	Solar High Mast	Jai Ambe	125180	899 19-05-2023	100	100	100	Installed
			Sunrover	125180	901 19-05-2023	36	36	36	Installed
			Easy	125180	900 19-05-2023	88	88	88	Installed
			Sunrise	119126	5558 30-01-2024	20	20	20	Installed
		Solar Street Light	Jai Ambe	19981	5557 30-01-2024	100	100	100	Installed
		Solar Tree (01 Kw)	Hilite	300432.5	4400 16-11-2023	10	10	10	Installed
8	Kanpur Nagar	Solar Heritage high Mast	Jai Ambe	264016	4481 22-11-2023	40	40	40	Installed
			Krishna Group	264016	4482 22-11-2023	30	30	30	Installed
					6605 15-03-2024	30	30	30	Installed
		Solar High Mast	Sunrise	119126	4557 24-11-2023	100	100	100	Installed
			Jai Ambe	119126	4558 24-11-2023	70	70	70	Installed
		Solar Street Light	Ritika	19981	4764 04-12-2023	800	800	800	Installed
KLK	4765 04-12-2023		800		800	800	Installed		
9	Ghaziabad	Solar High Mast	Sunrover	119126	4556 24-11-2023	100	100	100	Installed
		Solar Street Light	Madnani	19981	4768 04-12-2023	100	100	100	Installed
10	Bareilly	Solar High Mast	Sunrover	119126	4556 24-11-2023	80	80	80	Installed
		Solar Street Light	Ritika	19981	4764 04-12-2023	720	720	720	Installed

S.N.	Nagar Nigam	Name of System	Work Order Details				Supply	Installation	Remark	
			Name of Firm	Unit Rate @Rs.	Work Order No./ Date	No. of System				
11	Shahjahanpur	Solar High Mast	Jai Ambe	119126	4558 24-11-2023	11	11	11	Installed	
		Solar Tree (01 kw)	Hilite	300432.5	4559 24-11-2023	2	2	2	Installed	
		Solar Street Light	Lord's	19981	4767 04-12-2023	100	100	30	Installation work under process	
12	Moradabad	Solar High Mast	Jai Ambe	119126	4558 24-11-2023	70	70	70	Installed	
		Solar Street Light	Lord's	19981	4767 04-12-2023	150	150	150	Installed	
13	Firozabad	Solar Tree (01 kw)	Hilite	300432.5	4559 24-11-2023	2	2	2	Installed	
		Solar Street Light	Madnani	19981	4768 04-12-2023	150	150	150	Installed	
14	Mathura	Smart Solar Street Light	Jai Ambe	263000	4771 04-12-2023	100	100	100	Installed	
15	Gorakhpur	Smart Solar Street Light	Lord's	263000	6439 09-03-2024	100	100	100	Installed	
					4770 04-11-2023	60	60	60	Installed	
			Hilite		4769 04-11-2023	60	60	60	Installed	
		Solar Street Light	KLK		19981	6435 09-03-2024	200	200	200	Installed
						4765 04-12-2023	500	500	500	installed
Total:-						7939	7938	7868	-	

Ayodhya Solar City Progress Till Date

S.No.	Name of firm	Name of Sys.	Target Qty (No.)	Site Issue (No. of System)	Available Site (No. of System)	Supply (No. of System)	Installation (No. of System)	Payment Due In %	Payment Done In %	Remark
1	M/S Gautham Enterprises	Smart solar Street Light	14	-	14	14	14	85%	-	PDI clearance has been issued on letter no. 2670, dated 10.08.2023.
2	M/s Aditya Infratech	Smart solar Street Light	19	-	19	19	19	-	85%	Installed
			86	-	86	86	36	-	-	Work in Progress Foundation reday-50
			15	-	15	15	15	-	85%	Installed
3	M/s Rich Phytocare	Solar power plant on-grid	440kw	45kw	395kw	440kw	395kw	-	-	Work in Progress
		Solar Power Plant off-grid (Vending Zone)	50kw	50kw	-	-	-	-	-	Waiting For PDI Letter From The Firm
4	M/S Paawan Energy	Solar Tree with Street Lighting Sys.(1kw)	40	-	40	40	2	-	-	Work in Progress Foundation Ready-40 Installation under Process at 02 sites
		Solar Based Drinking Water Kiosk	10	-	10	10	3	-	-	Foundation Complete-10 02 sites water supply started on Today Evening
		E-Rickshaw	20	-	-	-	-	-	-	Action is being taken by forming a district level committee.
		Illumination of Garden/Park with solar lighting Sys. (2.5kw)	18	-	18	18	1	-	-	work in progress Foundation Ready 06 Nos. 30 Aug, 2023
5	M/s KLK Ventures	Solar power plant on-grid	358kw	-	358kw	358kw	358kw	-	-	Installed Net Metering Due Only On 05Kw System
		Solar Street Light	500	-	500	500	500	15%	70% against 200 Nos. SSL	Installed
			300	-	300	300	300	15%	70% against 100 Nos. SSL	Installed
6	M/s Krishna Group	Solar High Mast	100	-	100	100	100	-	85%	Installed
7	M/sSunrover	Solar High Mast	50	-	50	50	50	-	85%	Installed
8	M/s Sunny Boats pvt. Ltd.	Solar Boats 30-Seater	1	-	-	-	-	-	-	Drawing Ready work in Progress

S.No.	Name of firm	Name of Sys.	Target Qty (No.)	Site Issue (No. of System)	Available Site (No. of System)	Supply (No. of System)	Installation (No. of System)	Payment Due In %	Payment Done In %	Remark
9	M/s Navalt & Electric boats Pvt. Ltd.	Solar Boats 30-Seater	1	-	-	-	-	-	-	Drawing Ready work in Progress
10	M/s Imagine Power Tree Pvt. Ltd.	E-Rickshaw Charging station	8	-	-	-	-	-	-	Against the work order issued for 08 plants, the work orders of 06 EV-charging stations are to be cancelled And System is to be installed at remaining 02 places.
11	M/s Ecozen Solautions	Solar Cold Storage 6MT	1	-	-	-	-	-	-	The file is in movement for change in the make of compressors to be used in solar cold.